
LAFAYETTE COLLEGE FAMS/T

Progress Photos – Oct. 13 – 17, 2014

Tim Bratton -Superintendent



QUICK FACTS

- Man hours to date = 1295
- Man hours this week = 472.5
- Average manpower this week (daily) = 11.5
- Accident Free!



QUICK FACTS

- **Continued Drilling and Grouting Micro Piles** -
- Installed Support Framing for South- East Corned of Art's Plaza Slab Ready for Beam -Reinforcement
- Begin Art's Plaza Wall to Slab "Cap" demo and Rework -



ART'S PLAZA - SLAB AND WALL RECAP!



Hydraulic – Rail Wall Saw



OVERALL JOBSITE CONDITIONS





MICRO PILE INSTALL!





PILE GROUT AND BAR INSTALL



Pile # 27 Drilled prior to Grout

Grout Fill and Bar Set

Centralizers

Coupling



ART'S PLAZA BEAM SUPPORT - TEMPORARY



- W16x31 Double Beams
- 4' welded tubular scaffolding
- W8 x10 Sill Beams
- Turnbuckle cable supports
- All-thread beam cradle



BREAST CANCER AWARENESS GROUP PHOTO



