

LAFAYETTE COLLEGE

MARKLE HALL ADA RENOVATIONS PROJECT KICK-OFF & INITIAL UPDATE MEETING

May 19, 2016

- Phase 1 & 2: Bathrooms on all floors
Offices on South side of Corridor
Prep for new elevator
Phase 1 & 2 start week of 5/23, complete mid-August
(anticipate first floor bathrooms on line end of July)
- Phase 3: Ground & First Floor Corridors
Western Stair tower finishes
Western paver replacement outside building
Phase 3 start week of mid-August, complete mid-September
- Phase 4: 2nd & 3rd Floor Corridors
Eastern Stair tower finishes
Eastern paver replacement outside building
Install new elevator
Phase 4 start week of mid-September, complete early October

Two week look-ahead

Week of 5/23

- Contractor (DVP) Mobilizes
- Prep work for Phase 1 & 2 Demolition
 - Remove ceilings in bathrooms
 - Remove carpeting in offices
- Geotechnical drilling work outside East Stair tower (Friday 5/27)
- Asbestos removal work and air monitoring (Saturday 5/28 – Sunday 5/29)

Week of 5/30

- Monday is Memorial Day
- 5/31 All bathrooms off line
- Demolition activities through next two weeks

Next Steps

1. Introduce team (Contractor = DVP; Architect = ALMA)
2. Regular update meetings, bi-weekly on Tuesday mornings. Next meeting Tuesday, June 7th at 9am.