



LAFAYETTE COLLEGE
FAMS/T

Progress Photos – Sept. 29 – Oct. 3, 2014

QUICK FACTS

- Man hours to date = 553.5
- Man hours this week = 217.5
- Average manpower this week (daily) = 6
- Accident Free!

QUICK FACTS

Coastal Drilling Mobilized and set 2 Test piles

Pre-Construction Meeting for Concrete

Pre-Construction Meeting for Micro Piles

Lightweight Flow Fill complete in basement

Soil and stone piles spread out to level site

FLOW FILL LIGHT WEIGHT – EXISTING BASEMENT



BASEMENT MONDAY MORNING

Tie-rods

Drainage Board

Infill around deteriorated walls section to be completed after beam removal



BASEMENT END OF DAY TUESDAY

FLOW FILL - LIGHT WEIGHT - COMPLETE!



MICRO PILE DRILL RIG ARRIVES AND ASSEMBLES



Diesel Driven,
Hydraulic Machinery
Requiring auxiliary
Water and high
pressure air to
operate.



MICRO PILE CASINGS ARRIVE!

